



M.A. Selmon Co., Inc
www.maselmon.com
4 Oxford Road, Milford, CT 06460
203-377-3525 203-377-5238 (fax)

Miguel Torres
Aquarion Water Company

February 9, 2017

Subject: Report for North Stamford Water Flow Meter

CUSTOMER	Aquarion Water Company 10 Interlaken Road Stamford, CT	TRIP DATE	February 8, 2017
		TRIP #	NA
		FIELD ENG	Jonathan Christie
		DAYS ON SITE	1
		TYPE OF SERVICE	Startup/Installation
APPLICATION	LIQUID	INDUSTRY	Water / Wastewater
PARTS USED	None		

REASON FOR TRIP: Install Flexim meter on North Stamford pipeline.

Introduction

Aquarion required a Flexim meter on their pipeline in North Stamford at Interlaken Road. Meter was to be installed in single-channel mode. Meter also had to be wired to put out a 4/20 signal.

Meter Installation

The Flexim meter was installed successfully. The accuracy of the meter is verified using the Sound speed diagnostic. The sound speeds matched expected values for warm water at ~60 degrees at 1467 m/s.

The 4/20 output is being driven by the A channel.



M.A. Selmon Co., Inc
 www.maselmon.com
 4 Oxford Road, Milford, CT 06460
 203-377-3525 203-377-5238 (fax)

Application

The details of the application are as follows:

Meter programmed data

Quantity	Unit	A
Outer Diameter	inch	18.000
Wall thickness	inch	1.125
Wall material		PE
Roughness	inch	0.000
Fluid		Water
Fluid SOS	m/s	1467.6
Fluid temp.	°F	60.1
Transducer S/N		CDK1NZ772794
Sound paths		2
Volume Units		MGD
Damping	s	30

Flow Test Results

A	A
Flow velocity	Volume flow
fps	MGD
4.60	4.02
4.54	3.97
4.56	3.99
4.56	3.98
4.53	3.96

Regards,

Jonathan Christie

Jonathan Christie

jon@maselmon.com



M.A. Selmon Co., Inc
 www.maselmon.com
 4 Oxford Road, Milford, CT 06460
 203-377-3525 203-377-5238 (fax)

REFERENCE METER (Ref)

Reference	Flexim
Model	Fluxus F601
Serial #	60107936



Configuration	Example	Typical Uses
2 Sound path		90% of Installations for Liquids, preferred configuration for Easy Applications Note: Transducers should not be installed at top or bottom of horizontal pipes



Calibration Certificate

Device under test (DUT)

Certificate No.: (US) 20170127-005

Transducer: CDK1NZ7

Ser. No.: 72794

Transmitter: Flexim

G721

Ser. No.: Master25

Pipe ID [inch]: 11.84

Fluid:

Water

Temperature:

66.2 °F

Range [Gal/min]: 12000.00

Spec. Accuracy: 1.0% of rate

Offset Allowance: 0.023 ft/s


Measurement uncertainty (k=2): 0.16% of rate

Offset uncertainty: 0.016 ft/s

Customer Name & Address:
Aquarion Water
505 Huntington St. Shelton, CT 06484

Test results

Meas. Point	Meas. time s	Standard	DUT	measurement error		Limit	Standard	pass/ fail
		Flowrate Qn Gal/min	Flowrate Qp Gal/min	Flowrate (Qp-Qn) Gal/min	Flowrate (Qp-Qn) / Qn %	Flowrate Q Gal/min,%	Velocity v ft/s	
1	16	0.00	0.72	0.72	-	7.88Gpm	0.00	p
2	16	1101.27	1101.03	-0.24	-0.02%	1.7%	3.21	p
3	16	2202.30	2202.03	-0.27	-0.01%	1.4%	6.42	p
4	16	4404.79	4404.75	-0.04	0.00%	1.2%	12.83	p
5	16	6609.49	6609.37	-0.12	0.00%	1.1%	19.25	p



The DUT is within the specification limit when the measurement uncertainty is taken into account (passed / failed).

p

The instrument specified above was calibrated against measurement standards which are traceable to the National Institute of Standards and Technologies (NIST).

The calibration was carried out according to the guidelines monitored by our certified QM system in compliance with DIN EN ISO 9001. Reference meters are calibrated in accordance with ASME MFC-9M, "Measurement of liquid flow in closed conduits by weighing method".

Standard Flexim Ser. No. 10350
VXX1NHO

Calibration due: 2/9/2017 Certificate No. VXX1NHO10350_20160209

Aperture Calibration conducted in accordance with Working Procedure AA04_032EN

Date: 1/27/2017

Test eng.: Matthew Parody

Signature:



This certificate contains 1 page and should be copied only in its entirety.