

M.A. Selmon Co., Inc

www.maselmon.com 4 Oxford Road, Milford, CT 06460 203-377-3525 203-377-5238 (fax)

January 23, 2017

CDECCA Plant

Subject: Rep	ort for Waste Water Flow	Meter	
CUSTOMER	Capitol District Energy Center	TRIP DATE	January 18, 2017
	490 Capitol Avenue	TRIP#	NA
	Hartford, CT	FIELD ENG	Devin Yazmer
		DAYS ON SITE	1
		TYPE OF SERVICE	Calibration
		1	<u> </u>
APPLICATION	LIQUID	INDUSTRY	Power
PARTS USED	None		

REASON FOR TRIP: To calibrate customer's meter.

This report includes:

- 1. Flow Calibration Survey performed on January 18th, 2017.
- 2. Reference Meter and Device under Test Information.
- 3. Laboratory Test on the Transducers used for Calibration.
- 4. Transfer statement verify our Laboratory Calibration.

DUT	F601 Flexim Meter
Total Gallons	Total Gallons
0	3
50	53
100	102
150	152
200	203
250	254 (251 GAL)
.996 % accy	



M.A. Selmon Co., Inc

www.maselmon.com 4 Oxford Road, Milford, CT 06460 203-377-3525 203-377-5238 (fax)

Meter programmed data

mictor prog	g. a	ou uutu	
Quantity	Unit	В	
Outer Diameter	inch	8.625	
Wall thickness	inch	.32	
Wall material		Carbon Steel	
Roughness	inch	0.000	
Fluid		Water	
Fluid SOS	m/s	1500	
Fluid temp.	°F	85	
Transducer S/N		M2N7-3344	
Sound paths		2	
Volume Units		USgpm	
Damping		30	
Average GPM		39	

REFERENCE METER (Ref)

Reference Flexim

Model Fluxus F601

Serial # M2N7-3344

Regards,

Devin Yazmer

Devin Yazmer devin@maselmon.com



Calibration Certificate

Device under test (DUT)

M2N7

Ser. No.:

3344

(US) 20160202-005

Transducer: Transmitter:

Flexim

F601

Ser. No.:

06011644

Customer Name & Address: M.A. Selmon

4 Oxford Road Suites D9 & D10 Milford, CT 06460

Certificate No.:

Pipe ID [inch]:

Fluid:

Water

Temperature:

69.8 °F

Range[Gal/min]: 900


Spec. Accuracy: 1.0% of rate

Offset Allowance:

±0.03 ft/s

Test results

Meas. Point	Meas. Time	Standard Flowrate Qn	DUT Flowrate Qp	measurement error		Limit	Standard	pass/
				Flowrate (Qp-Qn)	Flowrate (Qp-Qn) / Qn	Flowrate Q	Velocity v	fail
1	60	0.02	0.07	0.05	0.0Gpm	2.7Gpm	0.0	р
2	60	100.10	100.53	0.44	0.4%	3.7%	1.1	р
3	60	299.90	302.23	2.33	0.8%	1.9%	3.3	р
4	60	700.31	699.68	-0.64	-0.1%	1.4%	7.7	р
5	60	899.55	897 97	-1.58	-0.2%	1 3%	9.9	n



The indicated instrument meets the accuracy data published in the specification (passed / failed).

р

The instrument specified above was calibrated against measurement standards which are traceable to the National Institute of Standards and Technologies (NIST).

The calibration was carried out according to the guidelines monitored by our certified QM system in compliance with DIN EN ISO 9001.

Standard:

YOKOGAWA AXF100C

Ser. No.:

AAXFBC533714

PS101

Calibration due: 12.04.2016 for Calibration-Rig

Certificate No.

15FXM-0004_1

Date:

02/02/16

Test eng.:

Matthew Parody

Signature

This certificate contains 1 page and should be copied only in its entirety

FLEXIM AMERICAS Corporation 250V Executive Drive Edgewood NY 11717 ph

Rev 02

FB10-810 US Calibration Cert 5 Pts 03/07/2014



<u>Meters</u>

This document is applicable to all Flexim meters which are delivered with Wet Flow Calibration documentation

Definition of Calibration

Flexim's calibration facility contains nominal pipe sizes for the calibration of Flexim meters. Two pipes sizes are typically utilized: a 6" stainless steel pipe is used for calibration of M size transducers and a 2" stainless pipe is used for calibration of Q size transducers. Flexim electronics employ digital circuitry that is not subject to drift and has no influence on the instrument's calibration performance. Any adjustment of calibration that might be necessary from the manufacturing of Flexim metering system components is a result of manufacturing tolerances of the transducer. After Wet Flow calibration of the transducer/meter under test a "sensprom" module is created which contains the calibration information. This module is serialized with the transducer serial number. When the meter is received this module is installed into the Flexim meter as per the instructions in the manual. With a portable Flexim meter this module is part of the transducer connector and does not have to be installed.

Statement of Transferability

When installed on a pipe other than the wet flow calibration pipe, the Flexim meter will maintain its published calibration accuracy within the following guidelines:

- 1. The true user pipe dimensions are installed correctly.
- 2. The installation attends to the instruction manual guidelines.

The uncertainty factor of the transfer calibration is 0.412% ref: uncertainty analysis_33005